

Provincial Government of Palawan
20% COMPONENT OF THE IRA UTILIZATION
As of March 31, 2017

ROADS & BRIDGES DEV'T. PROGRAM/TRANSPORT INFRA DEV'T. PROJECT P148,458,253.00

Province, City or Municipality: PALAWAN

No.	Program/Project/Activity	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If Any
						% of Completion	Total Cost Incurred to Date	
1	Construction of 3 Barrel Reinforced Box Culvert, So. Nala, Bgy. Sta. Teresita	Dumaran	1,900,000.00					
2	Construction of Alimoto Bridge R.C. Slope Protection Sta. Teresita	Dumaran	600,000.00					
3	Upgrading of Sta. Maria Bridge II to RCDG	Dumaran	8,000,000.00					
4	Installation of RCCP and Cnstruction of RCBC, Capayas-Salimbanog-Lamyang Road,	Dumaran	10,000,000.00					
5	Construction of 3-Barrel RCBC (Tagale Bridge), Bgy. Pamantolon	Taytay	2,000,000.00					
6	Installation of RCCP and Construction of RCBC, Cauban-Banbanan-Minapla Road	Taytay	15,344,253.00					
7	Construction of Kalampinay Bailey Bridge (Lamoro Bridge II) to RCDG (Superstructure), Bgy. Pasadeña	Elnido	8,000,000.00					
8	Upgrading of Taradungan Bridge I to RCDG, Bgy. Taradungan	Roxas	5,500,000.00					
9	Upgrading of Iraan Bridge to RCDG, Bgy. Minara	Roxas	8,000,000.00					
10	Upgrading of Maharlika Bridge I to RCDG, Bgy. Magara	Roxas	5,500,000.00					
11	Concreting of Jct. Highway-Tumarbong Road, Highway Jct.-Tumarbong	Roxas	8,000,000.00					
12	Construction of 1-Barrel RCBC, Latungay-Bagumbayan Road	Roxas	800,000.00					
13	Upgrading of Pag-asa Bridge I to RCDG, So. Pag-asa, Little Caramay	San Vicente	7,000,000.00					
14	Construction of Pier	Cagayancillo	4,000,000.00					
15	Clearing of Solid Rocks & Boulders along Runway of the Airstrip	Cagayancillo	1,800,000.00					
16	Concreting of Circumferential Road	Cagayancillo	2,000,000.00					

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

ENGR. SAYL TO M. PURISIMA

Head, I-HELP, Infrastructure Division
 OIC, PEO/PGDH, PEPO

JOSE CH. ALVAREZ

Governor

Provincial Government of Palawan
20% COMPONENT OF THE IRA UTILIZATION
As of March 31, 2017

ROADS & BRIDGES DEV'T. PROGRAM/TRANSPORT INFRA DEV'T. PROJECT P148,458,253.00

Province, City or Municipality: PALAWAN

No.	Program/Project/Activity	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If Any
						% of Completion	Total Cost Incurred to Date	
17	Construction of Pier	Agutaya	3,000,000.00					
18	Concreting of Circumferential Road	Agutaya	2,000,000.00					
19	Concreting of Circumferential Road	Linapacan	1,500,000.00					
20	Concreting of Barangay Road, Galoc	Culion	1,550,000.00					
21	Construction of Barake 4-Barrel RCBCulvert, Bgy. Barake	Aborlan	3,670,000.00					
22	Construction of Jose Rizal Spillway(Box Type), Jose Rizal	Aborlan	1,344,000.00					
23	Concreting of Cataban-Liminangcong Road (Intermittent Section)	Taytay	8,900,000.00					
24	Upgrading of Burirao Timber Bridge to RCDG 9superstructure) Bgy. Burirao	Narra	6,000,000.00					
25	Concreting of Aramaywan Road (Extention), Bgy. Aramaywan	Narra	2,000,000.00					
26	Rehabilitation of Narra Gym Phase II	Narra	1,100,000.00					
27	Upgrading of Labog Bridge to RCDG w/ Slope Protection, Bgy. Labog	S. Española	8,250,000.00					
28	Construction of Tub-tub 3-Barrel RCBC w/ Slope Protection	Brooke's Pt.	1,900,000.00					
29	Construction of Amas 2-Barrel RCBC w/ Slope Protection	Brooke's Pt.	1,300,000.00					
30	Upgrading of Barak-Barakan Bridge to RCDG w/ Slop Protection	Bataraza	9,600,000.00					
31	Construction of Calvit Creek 3-Barrel RCBC w/ Slope Protection, Bunog	Rizal	1,900,000.00					
32	Construction of Pier, Mangsee	Balabac	3,000,000.00					
33	Construction of Pier, Bancalaan	Balabac	3,000,000.00					

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

ENGR. SAYLITO M. PURISIMA

Head, I-HELP, Infrastructure Division
 OIC, PEO/PGDH, PEPO

JOSE CH. ALVAREZ

Governor

Remarks
For Sangguniang Panlalawigan Approval

Remarks
For Sangguniang Panlalawigan Approval

Provincial Government of Palawan
20% SPECIAL EDUCATION FUND (SEF) UTILIZATION


As of March 31, 2017


(1st Quarter Report)

Province, City or Municipality: Palawan

Program/Project/Activity	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions if Any	Remarks
					% of Completion	Total Cost Incurred to Date		
SPECIAL EDUCATION FUND (SEF)								
Alive Program/MADRASAH Education	Puerto Princesa City	1,000,000.00				0.00	none	Not utilized
Expenses of the Local School Board	Brookes Point, Palawan	250,000.00	2/6/2017	2/22/2017	6%	13,760.00	none	Utilized
Multigrade Education	Puerto Princesa City	100,000.00				0.00	none	Not utilized
DepEd MRAA Meet 2017	Brookes Point, Palawan	10,000,000.00	2/6/2017	2/22/2017	100%	10,000,000.00	none	Utilized
MTB-MLE (Printing/Reproduction of Modules)	Puerto Princesa City	500,000.00				0.00	none	Not utilized
2017 Palarong Pambansa	Belison, Antique	2,500,000.00	4/23/2017	4/29/2017	39%	984,000.00	none	Utilized
Aid to Brookes Point as Host for 2017 MRAA Meet	Brookes Point, Palawan	8,000,000.00	2/6/2017	2/22/2017	100%	8,000,000.00	none	Utilized
Expenses of the School Governance Operation Div.	North & South Palawan	1,600,000.00	01/15/17	03/31/17	5%	79,696.00	none	Utilized
Support to DepEd Priority Programs and Projects	Puerto Princesa City	150,000.00				0.00	none	Not utilized
Teachers, Pupils & Students Training Dev't. (Fil)	Pagadian City	400,000.00	1/22/2017	1/25/2017	49%	195,897.68	none	Utilized
HEKASI/Aralin Panlipunan (Elem/Sec)	Puerto Princesa City	400,000.00				0.00	none	Not utilized
DepEd Palawan	Puerto Princesa City	150,000.00				0.00	none	Not utilized
Training and Development MAPEH (Elem/Sec)	Puerto Princesa City	400,000.00				0.00	none	Not utilized
Training and Development Math (Elem/Sec)	Puerto Princesa City	750,000.00				0.00	none	Not utilized
Teachers, Pupils & Students Training Dev't.	Puerto Princesa City	300,000.00				0.00	none	Not utilized
Training and Development Math (Elem/Sec)	Puerto Princesa City	800,000.00				0.00	none	Not utilized
Regional/National Schools Press Conference	Zamboanga Peninsula	800,000.00	01/22/17	01/25/17	43%	343,887.72	none	Utilized
Teachers, Pupils & Students Training Dev't. TLE	Puerto Princesa City	400,000.00				0.00	none	Not utilized
Values Education (Elem/Sec)	Puerto Princesa City	700,000.00				0.00	none	Not utilized
TOTAL		29,200,000.00				19,617,241.40		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


SERVILLANO A. ARZAGA, CESO V
 Schools Division Superintendent


HON. JOSE CH. ALVAREZ
 Governor